

**Physical and Financial Progress of Micro-Irrigation Scheme under Pt. Deen Dayal Kisan Bagwan Samridhi
Yojna Part-II till 30th Nov. 2010**

Distt.	Sub Division.	Target (Ha.)	No of Units installed	Achievement (ha)	Under Const. (Ha)	Total San. Issued (ha)	Bud. Allotted (in lacs)	Exp.	%age.
Bilaspur	Ghumarwin	545.20	174	187.67	105.33	293.00	164.42	35.53	21.61
Chamba	Banikhet	106.10	13	14.24	14.58	26.20	33.45	13.58	40.60
	Chamba	107.10	3	3.32	23.97	27.29	62.43	1.36	2.18
Hamirpur	Hamirpur	944.00	68	141.97	154.01	295.98	216.72	39.11	18.05
Kangra	Dehra	410.20	36	42.96	53.77	96.73	94.55	49.16	51.99
	Fatehpur	515.80	44	52.58	40.88	93.46	84.37	57.39	68.02
	Palampur	206.60	57	68.26	40.00	108.26	183.31	19.64	10.71
	Nurpur	659.30	23	27.80	65.30	140.00	197.80	19.98	10.10
Kinnaur	Reckongpeo	319.00	10	11.79	59.07	70.86	173.24	0.00	0.00
Kullu	Kullu	408.60	51	58.80	26.11	84.91	75.47	47.81	63.35
Lahaul & Spiti	Kaza	101.00	0	0.00	17.00	17.00	61.21	0.00	0.00
	Keylong	218.00	150	169.05	10.60	179.65	117.33	0.00	0.00
Mandi	Mandi	747.80	479	596.82	13.55	610.37	209.16	154.27	73.76
	Sarkaghat	421.20	93	115.40	27.00	142.40	136.76	70.29	51.40
Shimla	Rampur	257.70	20	21.47	32.76	54.23	59.73	28.26	47.31
	Rohru	151.70	0	0.00	30.00	30.00	49.38	9.00	18.23
	Shimla	303.20	87	92.24	54.00	146.24	68.95	39.44	57.20
Sirmour	Paonta	230.80	74	82.49	37.00	119.49	84.57	80.92	95.68
	Rajgarh	290.70	86	96.89	59.74	156.63	64.17	43.27	67.43
Solan	Arki	180.20	42	45.40	66.39	111.79	67.23	40.66	60.48
	Nalagarh	361.80	173	187.00	21.00	208.00	89.19	80.14	89.85
Una	Una	514.00	234	280.00	100.00	380.00	146.81	88.69	60.41
	G.Total :-	8000.00	1917	2296.15	1052.06	3392.49	2440.25	918.50	37.64